

**MEMORANDUM OF MEETING**

PROJECT: Eckersley-Hall Senior Cntr, Middletown, CT

CLIENT: Town of Middletown

MEETING PLACE: Eckersley-Hall

DATE AND TIME: April 22, 2014

**ATTENDEES:**

Aresco Construction	Silver/Petrucci Architects	Data Contractor
Electrical Contractor	Controls Contractor	Site Contractor
Plumbing Contractor	Sprinkler Contractor	Roof Contractor
HVAC Contractor	Mason Contractor	Painting Contractor

**Purpose: Construction Progress Meeting #28**

**Overall Stage of Construction for the week: Site work, interior stair framing, finish ceiling install, MEP work & gypsum board.**

**TOPICS OF DISCUSSION;**

1. **Safety issues;** Hardhats mandatory, no smoking within 20’ of building (designated area has been provided), portable toilets are on site. (Item to be reviewed weekly). No issues from previous meeting (4/22).
2. **On site environment issues;** VOC’s, Housekeeping, ventilation, clean areas, water, duct work, vacuuming every day & major clean on Fridays. (Item to be reviewed weekly). No issues from previous meeting (4/22).
3. **LEED Management;** Waste management (dumpster classifications), training, manufacture/warehouse distance to job site, recycling content. (Item to be reviewed weekly). No issues from previous meeting (4/22).
4. **Site utilities** will begin in early December (11/26) (12/3). Utilities to start next week (12/10). Starting next week for utilities due to weather (12/17). Work to start next week due to past weather issues (12/17). Starting next week (12/24). Dry wells starting Thursday–1/2/14, weather dependent (12/31). Starting tomorrow (1/7). Installation in progress, yard drains are in now (1/21). Continuing on yard drains next week, weather dependent (1/28). On hold due to cost (2/4) (2/11). On hold pending SHPO’s approval & weather (2/18) (2/25). Waiting for approval from SHPO, SPA to contact SHPO for status of Change Order (3/4). On-going (3/11). Power is in from the street underground & waiting on CL&P for final connection (3/18). Geothermal site work has started back up (3/26). Most of the drywells are in, started drilling again, and should be done by end of week (4/1). Most underground is in except for front, CL&P has been notified (4/8). Site contractor is ready to come around the front side tomorrow, Aresco is meeting with gas company today (4/15)(4/22).
5. **Sprinkler system** – Sprinkler contractor starting week of Christmas. Material is to be delivered on Monday (12/17). Material was delivered - 12/24, installation to start this week (12/24). Started

- (12/31). Started working down from the attic, snapping lines on ceiling (1/7). Upper level is roughed in, lower level material to be delivered next week (1/21). Lower rough-ins starting tomorrow (1/28). Ongoing (2/4). On hold until heat is moved (2/11). Working on attic & second floor drops (2/18). 60% of the upper level is complete (2/25). Contractor has worked as far as they can, on hold until more walls are completed (3/4). On-hold (/11). Will be starting up next week for the lower level (3/18). Working on small areas thru-out the building (3/26) (4/1) (4/8)(4/15). 85% complete downstairs (4/22).
6. **Shed demolition** is in progress (2/25). Aresco tis to coordinate with Bob Dobmeier (3/4). The paper work is all set, looking to submit demo permit next week (3/11). Submitting the permit this week (3/18). All paper work has been submitted to the town, Aresco is to call Bob Dobmeier to find out status of permit (3/26). Waiting on permit from town (4/1) (4/8). Waiting on one more issue (4/15). Demolish to take place this week (4/22).
  7. **New screen coordination** to take place this week (3/18). Contractor needs the product information from the city, SPA to notify the city for the requested information (3/18). Contractor has been in contact with the city (3/26). Contractor is still waiting on information from the town, Bob Dobmeier is to contact the individual in the town (4/1). Subcontractor cannot continue work, SPA to contact Bob Dobmeier about contact person in Town Department, holding up job (4/8) (4/15). SPA to send email to Joe Somalis (4/22).
  8. **Brick repointing** is to be verified by SPA & then notify SHPO for this approval if SPA accepts pointing. SHPO coming tomorrow (Wednesday 4/9) for their approval (4/8). 2<sup>nd</sup> new sample is up & is drying for approval (4/15). SPA & Aresco to look at today and notify SHPO if acceptable (4/22).
  9. **Roofing** to start the week of April 5<sup>th</sup> (3/26). Contractor is to start prepping on Friday for ripping on Monday of next week (4/1). Started removal yesterday (4/8). 50% complete for roof removal (4/15). Working on back side of building (4/22).
  10. **Existing lower level concrete wall** - Aresco needs letter from engineer to say that existing concrete wall between the back side of the projection screen & the Mechanical Room is structurally sound, SPA to notify Structural Engineer. SPA has notified the Structural Engineer (4/15). SPA to follow up with the Structural Engineer (4/22).
  11. **Attachments** – None.
  12. **All individuals were asked if any outstanding concerns were left on the table at the end of the meeting.** All were in agreement that all concerns were addressed at this meeting.
  13. **Next site meeting** will be held on April 28<sup>th</sup> at 7:30am.

#### **NEW TOPICS OF DISCUSSION:**

1. **In depth work for this week** – gypsum board is on-going, site work, MEP continuing, prepping for roofing, site work is continuing out front in lowering grade, mechanical unit is in.
2. **Gas load** for fixtures not enough, Aresco to further investigate and possibly send RFI.
3. **Range hood submittal** - SPA to check on status of range hood submittal.

#### **CLOSED TOPICS OF DISCUSSION FROM PREVIOUS MEETING:**

1. **HVAC contractor to supply ABS control's** general information to SPA prior to formal submittal (2/4). SPA has received general information & is reviewing (2/11) (2/18). SPA has sent approved email for Aresco to submit formal paperwork (2/25). Controls contractor to arrive today (3/4) (3/11) (3/18). Controls in progress (3/26) (4/1). Questions were answered, in progress and to be submitted for next week's meeting (4/8). Submittal was given to SPA (4/15). Closed (4/22).
2. **Mechanical concrete slab** is to be replaced next week (3/26). Old slab has been removed, pouring slab next week (4/1). Pouring today (4/8). Needs epoxy paint (4/15). Finished, closed (4/22).
3. **Shallow existing drain pipe on north side** – SPA is to have the site engineer out for his inspection with Bob D. to review the drain pipe. The drawings from site engineer have been given to Aresco for pricing (4/8). Paper work has been submitted to SHPO for their approval (4/15). Closed (4/22).

**PHOTOS:**





*Any corrections, additions, or comments should be made to Silver / Petrucelli + Associates within 14 days of the date of the meeting.*

Distribution: Distribution list, file